BRUHAT BANGALORE MAHANAGARA PALIKE

AME OF WORK:- Construction of Drains and Culverts at A Sector, B Sector and Mathrulayout in Ward no:04

MEASUREMENT SHEET

FIRST AND FINAL BILL

leasurements Taken On :

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
Item no.01		Removing and refixing stone slabs of drains and pointing in CM (1:3)complete as per specifications and as per the directions of the Engineer in charge										
		Item Is Not Operated										
Item no.02		Excavation for road, drains and similar works . Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								2846.31		
		Tender Quantity								2573.70		
		Now To be Paid Quantity										
		Qty Upto 125%								2846.31	225.40	641557.60
Item no.03		Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications and as per the directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								760.76		
		Tender Quantity								569.95		
		Now To be Paid Quantity										
		Qty Upto 125%								712.44	5676.70	4044293.96
		Qty Above 125%								48.32	5584.01	269835.65
Item no.04		Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete exeeluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specifications and as per the directions of the Engineer in charge										
Measurements taken on												
		Drain Bottom Raft										
		Mathru Layout										
		3rd Cross Road										
		RHS										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	18.7		Cum	1	3.70	1.10	1.10	1.10	0.15	0.61		
18.7	31.4	No Work										
31.4	46.4		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
46.4	55.5		Cum	1	9.10	1.10	1.10	1.10	0.15	1.50		
55.5	71.6		Cum	1	16.10	1.10	1.10	1.10	0.15	2.66		
71.6	73.8		Cum	1	2.20	1.10	1.10	1.10	0.15	0.36		
73.8	77.2	No Work										
77.2	82.9		Cum	1	5.70	1.10	1.10	1.10	0.15	0.94		
82.9	91.9		Cum	1	9.00	1.10	1.10	1.10	0.15	1.49		
91.9	109.9		Cum	1	18.00	1.10	1.10	1.10	0.15	2.97		
109.9	115.5		Cum	1	5.60	1.10	1.10	1.10	0.15	0.92		
115.5	119.3		Cum	1	3.80	1.10	1.10	1.10	0.15	0.63		
119.3	122.4		Cum	1	3.10	1.10	1.10	1.10	0.15	0.51		
122.4	127.2		Cum	1	4.80	1.10	1.10	1.10	0.15	0.79		

C&FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಶಿವಾಜಿನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

ontactor

RAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

5/03/2021

Assistant exicutive Engineer

Chainage		Description of work	Unit	No	Length	Breadth			Depth	Quantity	Rate	Amount
From	To				(m)	B1	B2	Avg B	(m)			
127.2	134.2		Cum	1	7.00	1.10	1.10	1.10	0.15	1.10		
134.2	140.2		Cum	1	6.00	1.10	1.10	1.10	0.15	0.99		
140.2	144.3		Cum	1	4.10	1.10	1.10	1.10	0.15	0.68		
144.3	147		Cum	1	2.70	1.10	1.10	1.10	0.15	0.45		
147	162		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
162	167.4		Cum	1	5.40	1.10	1.10	1.10	0.15	0.89		
167.4	169.9		Cum	1	2.50	1.10	1.10	1.10	0.15	0.41		
169.9	183		Cum	1	13.10	1.10	1.10	1.10	0.15	2.16		
183	184.7		Cum	1	1.70	1.10	1.10	1.10	0.15	0.28		
184.7	191		Cum	1	6.30	1.10	1.10	1.10	0.15	1.04		
191	195.5	Road Break										
195.5	209.6		Cum	1	14.10	1.10	1.10	1.10	0.15	2.33		
209.6	214.9		Cum	1	5.30	1.10	1.10	1.10	0.15	0.87		
214.9	229.9		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
229.9	244.9		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
244.9	248.2		Cum	1	3.30	1.10	1.10	1.10	0.15	0.54		
		LHS										
0	6.6		Cum	1	6.60	1.10	1.10	1.10	0.15	1.09		
6.6	9.9	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
9.9	19.4		Cum	1	9.50	1.10	1.10	1.10	0.15	1.57		
19.4	29.3		Cum	1	9.90	1.10	1.10	1.10	0.15	1.63		
29.3	33.4		Cum	1	4.10	1.10	1.10	1.10	0.15	0.68		
33.4	40.1		Cum	1	6.70	1.10	1.10	1.10	0.15	1.11		
40.1	47.2		Cum	1	7.10	1.10	1.10	1.10	0.15	1.17		
47.2	49		Cum	1	1.80	1.10	1.10	1.10	0.15	0.30		
49	55.1		Cum	1	6.10	1.10	1.10	1.10	0.15	1.01		
55.1	58.8		Cum	1	3.70	1.10	1.10	1.10	0.15	0.61		
58.8	65		Cum	1	6.20	1.10	1.10	1.10	0.15	1.02		
65	76.8		Cum	1	11.80	1.10	1.10	1.10	0.15	1.95		
76.8	78.4		Cum	1	1.60	1.10	1.10	1.10	0.15	0.26		
78.4	82.1		Cum	1	3.70	1.10	1.10	1.10	0.15	0.61		
82.1	84.8		Cum	1	2.70	1.10	1.10	1.10	0.15	0.45		
84.8	101		Cum	1	16.20	1.10	1.10	1.10	0.15	2.67		
101	103.6		Cum	1	2.60	1.10	1.10	1.10	0.15	0.43		
103.6	109.1		Cum	1	5.50	1.10	1.10	1.10	0.15	0.91		
109.1	112.6		Cum	1	3.50	1.10	1.10	1.10	0.15	0.58		
112.6	123.5		Cum	1	10.90	1.10	1.10	1.10	0.15	1.80		
123.5	130.3		Cum	1	6.80	1.10	1.10	1.10	0.15	1.12		
130.3	145.3		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
145.3	160.3		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
160.3	171.1		Cum	1	10.80	1.10	1.10	1.10	0.15	1.78		
171.1	174.9	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
174.9	181.6		Cum	1	6.70	1.10	1.10	1.10	0.15	1.11		
181.6	192.2		Cum	1	10.60	1.10	1.10	1.10	0.15	1.75		
192.2	208.8		Cum	1	16.60	1.10	1.10	1.10	0.15	2.74		
208.8	216.3		Cum	1	7.50	1.10	1.10	1.10	0.15	1.24		
216.3	224.3		Cum	1	8.00	1.10	1.10	1.10	0.15	1.32		
224.3	238.3		Cum	1	14.00	1.10	1.10	1.10	0.15	2.31		
238.3	251.6	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
		3rd A Cross Road										
		LHS										
0	18.8		Cum	1	18.80	1.10	1.10	1.10	0.15	3.10		
		RHS										
0	22		Cum	1	22.00	1.10	1.10	1.10	0.15	3.63		

ಸಹಕಾರಿಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಅಧಿಪತ್ಯದ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer
5/03/2021

Assistant exicutive Engineer

Chainage		Description of work	Unit	No	Length	Breadth			Depth	Quantity	Rate	Amount
rom	To				(m)	B1	B2	Avg B	(m)			
15.9	69.9		Cum	1	24.00	1.10	1.10	1.10	0.15	3.96		
69.9	79.2		Cum	1	9.30	1.10	1.10	1.10	0.15	1.53		
79.2	92.8		Cum	1	13.60	1.10	1.10	1.10	0.15	2.24		
92.8	97		Cum	1	4.20	1.10	1.10	1.10	0.15	0.69		
97	115.6		Cum	1	18.60	1.10	1.10	1.10	0.15	3.07		
115.6	128.9		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19		
128.9	137.2		Cum	1	8.30	1.10	1.10	1.10	0.15	1.37		
137.2	152.6		Cum	1	15.40	1.10	1.10	1.10	0.15	2.54		
152.6	158		Cum	1	5.40	1.10	1.10	1.10	0.15	0.89		
158	161.7		Cum	1	3.70	1.10	1.10	1.10	0.15	0.61		
161.7	170		Cum	1	8.30	1.10	1.10	1.10	0.15	1.37		
170	177		Cum	1	7.00	1.10	1.10	1.10	0.15	1.16		
177	182.2	No Work Road Break										
182.2	208.1		Cum	1	25.90	1.10	1.10	1.10	0.15	4.27		
		11th A Cross Road										
		LHS										
0	5.9		Cum	1	5.90	1.10	1.10	1.10	0.15	0.97		
5.9	8.9		Cum	1	3.00	1.10	1.10	1.10	0.15	0.50		
8.9	17.3		Cum	1	8.40	1.10	1.10	1.10	0.15	1.39		
17.3	22.5		Cum	1	5.20	1.10	1.10	1.10	0.15	0.86		
22.5	37.9		Cum	1	15.40	1.10	1.10	1.10	0.15	2.54		
		11th A Main Road										
		RHS										
0	6.8		Cum	1	6.80	1.10	1.10	1.10	0.15	1.12		
6.8	10.3	No Work										
10.3	12.2		Cum	1	1.90	1.10	1.10	1.10	0.15	0.31		
12.2	14.4	No Work										
14.4	29.4		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
29.4	44.4		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
44.4	55.9		Cum	1	11.50	1.10	1.10	1.10	0.15	1.90		
55.9	74.3		Cum	1	18.40	1.10	1.10	1.10	0.15	3.04		
74.3	83.3	No Work										
83.3	97	No Work										
97	107		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65		
107	122		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
122	137		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
137	159.1		Cum	1	22.10	1.10	1.10	1.10	0.15	3.65		
159.1	163.95	No Work										
163.95	186.95		Cum	1	23.00	1.10	1.10	1.10	0.15	3.80		
		LHS										
0	29		Cum	1	29.00	1.10	1.10	1.10	0.15	4.79		
29	35.6	New Culvert(6.6*1.20)	Cum	1	0.00							
35.6	48.6		Cum	1	13.00	1.10	1.10	1.10	0.15	2.15		
		12th A Cross Road										
		LHS										
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48		
30	38		Cum	1	8.00	1.10	1.10	1.10	0.15	1.32		
		13th A Cross										
		RHS										
0	15		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
15	37.8		Cum	1	22.80	0.95	0.95	0.95	0.15	3.25		
37.8	62.2		Cum	1	24.40	0.95	0.95	0.95	0.15	3.48		
62.2	64.6		Cum	1	2.40	0.95	0.95	0.95	0.15	0.34		
64.6	70.7		Cum	1	6.10	0.95	0.95	0.95	0.15	0.87		
70.7	73.8		Cum	1	3.10	0.95	0.95	0.95	0.15	0.44		
73.8	81.2		Cum	1	7.40	0.95	0.95	0.95	0.15	1.05		
81.2	83.6		Cum	1	2.40	0.95	0.95	0.95	0.15	0.34		
83.6	92.1		Cum	1	8.50	0.95	0.95	0.95	0.15	1.21		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜೆ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

5/03/2021

Assistant exicutive Engineer

Chainage		Description of work	Unit	No	Length	Breadth			Depth	Quantity	Rate	Amount
From	To				(m)	B1	B2	Avg B	(m)			
92.1	112.7		Cum	1	20.60	0.95	0.95	0.95	0.15	2.94		
112.7	117.8		Cum	1	5.10	0.95	0.95	0.95	0.15	0.73		
117.8	120.4		Cum	1	2.60	0.95	0.95	0.95	0.15	0.37		
120.4	134.9		Cum	1	14.50	0.95	0.95	0.95	0.15	2.07		
134.9	137.1		Cum	1	2.20	0.95	0.95	0.95	0.15	0.31		
137.1	145.2		Cum	1	8.10	0.95	0.95	0.95	0.15	1.15		
145.2	149		Cum	1	3.80	0.95	0.95	0.95	0.15	0.54		
149	154.4		Cum	1	5.40	0.95	0.95	0.98	0.15	0.77		
154.4	157.5		Cum	1	3.10	0.95	0.95	0.95	0.15	0.44		
		LHS										
0	9.1		Cum	1	9.10	0.95	0.95	0.95	0.15	1.30		
9.1	14.7		Cum	1	5.60	0.95	0.95	0.95	0.15	0.80		
14.7	18.5		Cum	1	3.80	0.95	0.95	0.95	0.15	0.54		
18.5	25.3		Cum	1	6.80	0.95	0.95	0.95	0.15	0.97		
25.3	28.4		Cum	1	3.10	0.95	0.95	0.95	0.15	0.44		
28.4	34.2		Cum	1	5.80	0.95	0.95	0.95	0.15	0.83		
34.2	39		Cum	1	4.80	0.95	0.95	0.95	0.15	0.68		
39	44.6		Cum	1	5.60	0.95	0.95	0.95	0.15	0.80		
44.6	47.3		Cum	1	2.70	0.95	0.95	0.95	0.15	0.38		
47.3	70.9		Cum	1	23.60	0.95	0.95	0.95	0.15	3.36		
70.9	74.5		Cum	1	3.60	0.95	0.95	0.95	0.15	0.51		
74.5	76.8		Cum	1	2.30	0.95	0.95	0.95	0.15	0.33		
76.8	80.4		Cum	1	3.60	0.95	0.95	0.95	0.15	0.51		
80.4	87.2		Cum	1	6.80	0.95	0.95	0.95	0.15	0.97		
87.2	89.8		Cum	1	2.60	0.95	0.95	0.95	0.15	0.37		
89.8	96.7		Cum	1	6.90	0.95	0.95	0.95	0.15	0.98		
96.7	101.2	No Work	Cum	1								
101.2	114.2		Cum	1	13.00	0.95	0.95	0.95	0.15	1.85		
114.2	127.9		Cum	1	13.70	0.95	0.95	0.95	0.15	1.95		
127.9	132.4	No Work	Cum	1								
132.4	157.4		Cum	1	25.00	0.95	0.95	0.95	0.15	3.56		
		Bramhalingeshwara Condiments										
		LHS										
0	15		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
15	30		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
30	45		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
45	60		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
60	75		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
75	90		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
90	105		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
105	120		Cum	1	15.00	0.95	0.95	0.95	0.16	2.14		
120	134		Cum	1	14.00	0.95	0.95	0.95	0.15	2.00		
134	138.1		Cum	1	4.10	0.95	0.95	0.95	0.15	0.58		
		RHS										
0	15		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
15	30		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
30	45		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
45	60		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
60	75		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
75	90		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
90	105		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
105	120		Cum	1	15.00	0.95	0.95	0.95	0.15	2.14		
120	134		Cum	1	14.00	0.95	0.95	0.95	0.15	2.00		
134	138.1		Cum	1	4.10	0.95	0.95	0.95	0.15	0.58		
		#920 Sri Lakshmi Venkateshwara Nilaya										

cffc

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಮಲ್ಲೇಶ್ವರಂ ಉಪವಿಭಾಗ.
ಕ.ಪ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

P.K.

APRASAD CONSULTANTS BANGALORE PMC

Rameshgeerah
Assistant Engineer

5/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
71.6	73.8		Cum	2	2.20	0.15	0.15	0.15	0.60	0.40		
73.8	77.2	No Work										
77.2	82.9		Cum	2	5.70	0.15	0.15	0.15	0.60	1.03		
82.9	91.9		Cum	2	9.00	0.15	0.15	0.15	0.60	1.62		
91.9	109.9		Cum	2	18.00	0.15	0.15	0.15	0.60	3.24		
109.9	115.5		Cum	2	5.60	0.15	0.15	0.15	0.60	1.01		
115.5	119.3		Cum	2	3.80	0.15	0.15	0.15	0.60	0.68		
119.3	122.4		Cum	2	3.10	0.15	0.15	0.15	0.60	0.56		
122.4	127.2		Cum	2	4.80	0.15	0.15	0.15	0.60	0.86		
127.2	134.2		Cum	2	7.00	0.15	0.15	0.15	0.60	1.26		
134.2	140.2		Cum	2	6.00	0.15	0.15	0.15	0.60	1.08		
140.2	144.3		Cum	2	4.10	0.15	0.15	0.15	0.60	0.74		
144.3	147		Cum	2	2.70	0.15	0.15	0.15	0.60	0.49		
147	162		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
162	167.4		Cum	2	5.40	0.15	0.15	0.15	0.60	0.97		
167.4	169.9		Cum	2	2.50	0.15	0.15	0.15	0.60	0.45		
169.9	183		Cum	2	13.10	0.15	0.15	0.15	0.60	2.36		
183	184.7		Cum	2	1.70	0.15	0.15	0.15	0.60	0.31		
184.7	191		Cum	2	6.30	0.15	0.15	0.15	0.60	1.13		
191	195.5	Road Break										
195.5	209.6		Cum	2	14.10	0.15	0.15	0.15	0.60	2.54		
209.6	214.9		Cum	2	5.30	0.15	0.15	0.15	0.60	0.95		
214.9	229.9		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
229.9	244.9		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
244.9	248.2		Cum	2	3.30	0.15	0.15	0.15	0.60	0.59		
		LHS										
0	6.6		Cum	2	6.60	0.15	0.15	0.15	0.60	1.19		
6.6	9.9	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
9.9	19.4		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
19.4	29.3		Cum	2	9.90	0.15	0.15	0.15	0.60	1.78		
29.3	33.4		Cum	2	4.10	0.15	0.15	0.15	0.60	0.74		
33.4	40.1		Cum	2	6.70	0.15	0.15	0.15	0.60	1.21		
40.1	47.2		Cum	2	7.10	0.15	0.15	0.15	0.60	1.28		
47.2	49		Cum	2	1.80	0.15	0.15	0.15	0.60	0.32		
49	55.1		Cum	2	6.10	0.15	0.15	0.15	0.60	1.10		
55.1	58.8		Cum	2	3.70	0.15	0.15	0.15	0.60	0.67		
58.8	65		Cum	2	6.20	0.15	0.15	0.15	0.60	1.12		
65	76.8		Cum	2	11.80	0.15	0.15	0.15	0.60	2.12		
76.8	78.4		Cum	2	1.60	0.15	0.15	0.15	0.60	0.29		
78.4	82.1		Cum	2	3.70	0.15	0.15	0.15	0.60	0.67		
82.1	84.8		Cum	2	2.70	0.15	0.15	0.15	0.60	0.49		
84.8	101		Cum	2	16.20	0.15	0.15	0.15	0.60	2.92		
101	103.6		Cum	2	2.60	0.15	0.15	0.15	0.60	0.47		
103.6	109.1		Cum	2	5.50	0.15	0.15	0.15	0.60	0.99		
109.1	112.6		Cum	2	3.50	0.15	0.15	0.15	0.60	0.63		
112.6	123.5		Cum	2	10.90	0.15	0.15	0.15	0.60	1.96		
123.5	130.3		Cum	2	6.80	0.15	0.15	0.15	0.60	1.22		
130.3	145.3		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
145.3	160.3		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
160.3	171.1		Cum	2	10.80	0.15	0.15	0.15	0.60	1.94		
171.1	174.9	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		
174.9	181.6		Cum	2	6.70	0.15	0.15	0.15	0.60	1.21		
181.6	192.2		Cum	2	10.60	0.15	0.15	0.15	0.60	1.91		
192.2	208.8		Cum	2	16.60	0.15	0.15	0.15	0.60	2.99		
208.8	216.3		Cum	2	7.50	0.15	0.15	0.15	0.60	1.35		
216.3	224.3		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
224.3	238.3		Cum	2	14.00	0.15	0.15	0.15	0.60	2.52		
238.3	251.6	No Work	Cum	0	0.00	0.00	0.00	0.00	0.00	0.00		

CAFC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಪುಲಕೇಶಿ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

R.P.C

R.P. PRASAD CONSULTANTS BANGALORE PMC

Rameshgeerish

Assistant Engineer

5/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
		RHS										
0	21.2		Cum	2	21.20	0.15	0.15	0.15	0.60	3.82		
21.2	24.8		Cum	2	3.60	0.15	0.15	0.15	0.60	0.65		
24.8	31	No Work Road Break										
31	39.2		Cum	2	8.20	0.15	0.15	0.15	0.60	1.48		
39.2	45.9		Cum	2	6.70	0.15	0.15	0.15	0.60	1.21		
45.9	69.9		Cum	2	24.00	0.15	0.15	0.15	0.60	4.32		
69.9	79.2		Cum	2	9.30	0.15	0.15	0.15	0.60	1.67		
79.2	92.8		Cum	2	13.60	0.15	0.15	0.15	0.60	2.45		
92.8	97		Cum	2	4.20	0.15	0.15	0.15	0.60	0.76		
97	115.6		Cum	2	18.60	0.15	0.15	0.15	0.60	3.35		
115.6	128.9		Cum	2	13.30	0.15	0.15	0.15	0.60	2.39		
128.9	137.2		Cum	2	8.30	0.15	0.15	0.15	0.60	1.49		
137.2	152.6		Cum	2	15.40	0.15	0.15	0.15	0.60	2.77		
152.6	158		Cum	2	5.40	0.15	0.15	0.15	0.60	0.97		
158	161.7		Cum	2	3.70	0.15	0.15	0.15	0.60	0.67		
161.7	170		Cum	2	8.30	0.15	0.15	0.15	0.60	1.49		
170	177		Cum	2	7.00	0.15	0.15	0.15	0.60	1.26		
177	182.2	No Work Road Break										
182.2	208.1		Cum	2	25.90	0.15	0.15	0.15	0.60	4.66		
		11th A Cross Road										
		LHS										
0	5.9		Cum	2	5.90	0.15	0.15	0.15	0.60	1.06		
5.9	8.9		Cum	2	3.00	0.15	0.15	0.15	0.60	0.54		
8.9	17.3		Cum	2	8.40	0.15	0.15	0.15	0.60	1.51		
17.3	22.5		Cum	2	5.20	0.15	0.15	0.15	0.60	0.94		
22.5	37.9		Cum	2	15.40	0.15	0.15	0.15	0.60	2.77		
		11th A Main Road										
		RHS										
0	6.8		Cum	2	6.80	0.15	0.15	0.15	0.60	1.22		
6.8	10.3	No Work										
10.3	12.2		Cum	2	1.90	0.15	0.15	0.15	0.60	0.34		
12.2	14.4	No Work										
14.4	29.4		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
29.4	44.4		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
44.4	55.9		Cum	2	11.50	0.15	0.15	0.15	0.60	2.07		
55.9	74.3		Cum	2	18.40	0.15	0.15	0.15	0.60	3.31		
74.3	83.3	No Work										
83.3	97	No Work										
97	107		Cum	2	10.00	0.15	0.15	0.15	0.60	1.80		
107	122		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
122	137		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
137	159.1		Cum	2	22.10	0.15	0.15	0.15	0.60	3.98		
159.1	163.95	No Work										
163.95	186.95		Cum	2	23.00	0.15	0.15	0.15	0.60	4.14		
		LHS										
0	29		Cum	2	29.00	0.15	0.15	0.15	0.60	5.22		
29	35.6	New Culvert(6.6*1.20)	Cum									
35.6	48.6		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
		12th A Cross Road										
		LHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	38		Cum	2	8.00	0.15	0.15	0.15	0.60	1.44		
		13th A Cross										
		RHS										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.65	2.93		
15	37.8		Cum	2	22.80	0.15	0.15	0.15	0.65	4.45		
37.8	62.2		Cum	2	24.40	0.15	0.15	0.15	0.65	4.76		

AFC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಮಲಿಪಂಕ ಉಪವಿಭಾಗ. ಬಿ.ಡಬ್ಲ್ಯೂ.ಎ. ಬೆಂಗಳೂರು-106

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

5/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
		7th A Main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	76.5		Cum	2	16.50	0.15	0.15	0.15	0.60	2.97		
									Sub Total	838.08		
		Culvert										
		Bottom Raft										
		11thA main Road	Cum	1	6.60	1.20	1.20	1.20	0.20	1.58		
		Side Wall										
		11thA main Road	Cum	2	6.60	0.20	0.20	0.20	0.65	1.72		
									Sub Total	3.30		
									Total Executed Quantity	841.38		
									Modified Schedule B Quantity	841.38		
									Now To be Paid Quantity	841.38	7401.50	6227501.83
Item no.05		Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer in charge										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no.								54.77		
									Tender Quantity	50.86		
									Now to be Paid Quantity			
									Qty Upto 125%	54.77	77469.00	4242796.69
Item no.06		Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications and as per the directions of the Engineer in charge (Data Rate)										
Measurements taken on												
		Mathru Layout										
		3rd Cross Road										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	18.7		Sqm	1	3.70	0.90	0.90	0.90		3.33		
18.7	31.4	No Work										
31.4	46.4		Sqm	1	15.00	0.90	0.90	0.90		13.50		
46.4	55.5		Sqm	1	9.10	0.90	0.90	0.90		8.19		
55.5	71.6	BS Slab	Sqm	0	16.10							
71.6	73.8		Sqm	1	2.20	0.90	0.90	0.90		1.98		
73.8	77.2	No Work										
77.2	82.9	BS Slab	Sqm	0	5.70							
82.9	91.9		Sqm	1	9.00	0.90	0.90	0.90		8.10		
91.9	109.9	Bs Slab	Sqm	0	18.00							
109.9	115.5		Sqm	1	5.60	0.90	0.90	0.90		5.04		
115.5	119.3		Sqm	1	3.80	0.90	0.90	0.90		3.42		
119.3	122.4	BS Slab	Sqm	0	3.10							
122.4	127.2		Sqm	1	4.80	0.90	0.90	0.90		4.32		
127.2	134.2	BS Slab	Sqm	0	7.00							
134.2	140.2	BS Slab	Sqm	0	6.00							
140.2	144.3		Sqm	1	4.10	0.90	0.90	0.90		3.69		
144.3	147	BS Slab	Sqm	0	2.70							
147	162		Sqm	1	15.00	0.90	0.90	0.90		13.50		
162	167.4		Sqm	1	5.40	0.90	0.90	0.90		4.86		
167.4	169.9	BS Slab	Sqm	0	2.50							
169.9	183		Sqm	1	13.10	0.90	0.90	0.90		11.79		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

5/03/21

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

22/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
183	184.7	BS Slab	Sqm	0	1.70							
184.7	191		Sqm	1	6.30	0.90	0.90	0.90		5.67		
191	195.5	Road Break										
195.5	209.6		Sqm	1	14.10	0.90	0.90	0.90		12.69		
209.6	214.9	BS Slab	Sqm	0	5.30							
214.9	229.9	BS Slab	Sqm	0	15.00							
229.9	244.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
244.9	248.2		Sqm	1	3.30	0.90	0.90	0.90		2.97		
		LHS										
0	6.6	BS Slab	Sqm	0	6.60							
6.6	9.9	No Work	Sqm	0	0.00							
9.9	19.4	BS Slab	Sqm	0	9.50							
19.4	29.3		Sqm	1	9.90	0.90	0.90	0.90		8.91		
29.3	33.4		Sqm	1	4.10	0.90	0.90	0.90		3.69		
33.4	40.1	BS Slab	Sqm	0	6.70							
40.1	47.2		Sqm	1	7.10	0.90	0.90	0.90		6.39		
47.2	49	BS Slab	Sqm	0	1.80							
49	55.1		Sqm	1	6.10	0.90	0.90	0.90		5.49		
55.1	58.8	BS Slab	Sqm	0	3.70							
58.8	65		Sqm	1	6.20	0.90	0.90	0.90		5.58		
65	76.8	BS Slab	Sqm	0	11.80							
76.8	78.4	BS Slab	Sqm	0	1.60							
78.4	82.1		Sqm	1	3.70	0.90	0.90	0.90		3.33		
82.1	84.8	BS Slab	Sqm	0	2.70							
84.8	101		Sqm	1	16.20	0.90	0.90	0.90		14.58		
101	103.6	BS Slab	Sqm	0	2.60							
103.6	109.1	BS Slab	Sqm	0	5.50							
109.1	112.6		Sqm	1	3.50	0.90	0.90	0.90		3.15		
112.6	123.5		Sqm	1	10.90	0.90	0.90	0.90		9.81		
123.5	130.3		Sqm	1	6.80	0.90	0.90	0.90		6.12		
130.3	145.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
145.3	160.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
160.3	171.1		Sqm	1	10.80	0.90	0.90	0.90		9.72		
171.1	174.9	No Work	Sqm	0	0.00							
174.9	181.6		Sqm	1	6.70	0.90	0.90	0.90		6.03		
181.6	192.2	BS Slab	Sqm	0	10.60							
192.2	208.8		Sqm	1	16.60	0.90	0.90	0.90		14.94		
208.8	216.3	BS Slab	Sqm	0	7.50							
216.3	224.3		Sqm	1	8.00	0.90	0.90	0.90		7.20		
224.3	238.3	BS Slab	Sqm	0	14.00							
238.3	251.6	No Work	Sqm	0	0.00	0.90	0.90	0.90		0.00		
		3rd A Cross Road										
		LHS										
0	18.8		Sqm	1	18.80	0.90	0.90	0.90		16.92		
		RHS										
0	22		Sqm	1	22.00	0.90	0.90	0.90		19.80		
		4th Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	44.2		Sqm	1	14.20	0.90	0.90	0.90		12.78		
44.2	70.8	No Work	Sqm	1	26.60							
70.8	79.4		Sqm	1	8.60	0.90	0.90	0.90		7.74		
79.4	90.3	B S Slab	Sqm	1	10.90	0.00	0.00	0.00		0.00		
90.3	105.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105.3	120.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.3	122.3		Sqm	1	2.00	0.90	0.90	0.90		1.80		
122.3	150.1	No Work	Sqm	1	27.80							

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಕಛೇರಿ ಯಲಹಂಕ ಉಪವಿಭಾಗ, ಜಿ.ಪಂ. ಬೆಂಗಳೂರು-106

PRAPRASAD CONSULTANTS BANGALORE BMC

Assistant Engineer

Assistant exicutive Engineer

22/03/2021

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
150.1	159.3	B S Slab	Sqm	1	9.20	0.00	0.00	0.00		0.00		
159.3	176.5		Sqm	1	17.20	0.90	0.90	0.90		15.48		
		A Sector										
		7th Main										
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	52.3		Sqm	1	7.30	0.90	0.90	0.90		6.57		
52.3	55	No Kerb	Sqm	1	2.70	0.90	0.90	0.90		2.43		
55	62.7	Road Break	Sqm	1	0.00	0.00	0.00	0.00		0.00		
62.7	71.4		Sqm	1	8.70	0.90	0.90	0.90		7.83		
		14th A Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	37		Sqm	1	7.00	0.90	0.90	0.90		6.30		
		RHS										
0	10		Sqm	1	10.00	0.90	0.90	0.90		9.00		
		8th A Main Road										
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	77.3		Sqm	1	17.30	0.90	0.90	0.90		15.57		
77.3	92.3	B S Slab	Sqm	1	15.00	0.00	0.00	0.00		0.00		
92.3	107.3	B S Slab	Sqm	1	15.00	0.00	0.00	0.00		0.00		
107.3	108.5	B S Slab	Sqm	1	1.20	0.00	0.00	0.00		0.00		
108.5	122.5		Sqm	1	14.00	0.90	0.90	0.90		12.60		
122.5	127.1	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
127.1	146.4		Sqm	1	19.30	0.90	0.90	0.90		17.37		
146.4	149.5	B S Slab	Sqm	1	3.10	0.00	0.00	0.00		0.00		
149.5	150.7		Sqm	1	1.20	0.90	0.90	0.90		1.08		
150.7	161	B S Slab	Sqm	1	10.30	0.00	0.00	0.00		0.00		
161	172		Sqm	1	11.00	0.90	0.90	0.90		9.90		
172	175.3	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
175.3	190.3		Sqm	1	15.00	0.90	0.90	0.90		13.50		
190.3	208.6		Sqm	1	18.30	0.90	0.90	0.90		16.47		
		8th A Main Road										
		RHS										
0	21.2		Sqm	1	21.20	0.90	0.90	0.90		19.08		
21.2	24.8		Sqm	1	3.60	0.90	0.90	0.90		3.24		
24.8	31	No Work Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
31	39.2		Sqm	1	8.20	0.90	0.90	0.90		7.38		
39.2	45.9	B S Slab	Sqm	1	6.70	0.00	0.00	0.00		0.00		
45.9	69.9		Sqm	1	24.00	0.90	0.90	0.90		21.60		
69.9	79.2	B S Slab	Sqm	1	9.30	0.00	0.00	0.00		0.00		
79.2	92.8		Sqm	1	13.60	0.90	0.90	0.90		12.24		
92.8	97	B S Slab	Sqm	1	4.20	0.00	0.00	0.00		0.00		
97	115.6		Sqm	1	18.60	0.90	0.90	0.90		16.74		
115.6	128.9	B S Slab	Sqm	1	13.30	0.00	0.00	0.00		0.00		
128.9	137.2	B S Slab	Sqm	1	8.30	0.00	0.00	0.00		0.00		
137.2	152.6		Sqm	1	15.40	0.90	0.90	0.90		13.86		
152.6	158	B S Slab	Sqm	1	5.40	0.00	0.00	0.00		0.00		
158	161.7		Sqm	1	3.70	0.90	0.90	0.90		3.33		
161.7	170	B S Slab	Sqm	1	8.30	0.00	0.00	0.00		0.00		

00/03/21

PRASAD CONSULTANTS BANGALORE PMC

Ramareegowda.

Assistant Engineer

22/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
170	177		Sqm	1	7.00	0.90	0.90	0.90		6.30		
177	182.2	No Work Road Break	Sqm	0	0.00	0.00	0.00	0.00		0.00		
182.2	208.1		Sqm	1	25.90	0.90	0.90	0.90		23.31		
		11th A Cross Road										
		LHS										
0	5.9		Sqm	1	5.90	0.90	0.90	0.90		5.31		
5.9	8.9	B S Slab	Sqm	1	3.00	0.00	0.00	0.00		0.00		
8.9	17.3		Sqm	1	8.40	0.90	0.90	0.90		7.56		
17.3	22.5		Sqm	1	5.20	0.90	0.90	0.90		4.68		
22.5	37.9		Sqm	1	15.40	0.90	0.90	0.90		13.86		
		11th A Main Road										
		RHS										
0	6.8		Sqm	1	6.80	0.90	0.90	0.90		6.12		
6.8	10.3	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
10.3	12.2		Sqm	1	1.90	0.90	0.90	0.90		1.71		
12.2	14.4	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
14.4	29.4		Sqm	1	15.00	0.90	0.90	0.90		13.50		
29.4	44.4		Sqm	1	15.00	0.90	0.90	0.90		13.50		
44.4	55.9	B S Slab	Sqm	1	11.50	0.00	0.00	0.00		0.00		
55.9	74.3		Sqm	1	18.40	0.90	0.90	0.90		16.56		
74.3	83.3	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
83.3	97	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
97	107		Sqm	1	10.00	0.90	0.90	0.90		9.00		
107	122		Sqm	1	15.00	0.90	0.90	0.90		13.50		
122	137		Sqm	1	15.00	0.90	0.90	0.90		13.50		
137	159.1		Sqm	1	22.10	0.90	0.90	0.90		19.89		
159.1	163.95	No Work	Sqm	0	0.00	0.00	0.00	0.00		0.00		
163.95	186.95		Sqm	1	23.00	0.90	0.90	0.90		20.70		
		LHS										
0	29		Sqm	1	29.00	0.90	0.90	0.90		26.10		
29	35.6	New Culvert(6.6*1.20)	Sqm	1	0.00	0.00	0.00	0.00		0.00		
35.6	48.6		Sqm	1	13.00	0.90	0.90	0.90		11.70		
		12th A Cross Road										
		LHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	38		Sqm	1	8.00	0.90	0.90	0.90		7.20		
		13th A Cross										
		RHS										
0	15	B S Slab	Sqm	1	15.00	0.00	0.00	0.00		0.00		
15	37.8	B S Slab	Sqm	1	22.80	0.00	0.00	0.00		0.00		
37.8	62.2		Sqm	1	24.40	0.90	0.90	0.90		21.96		
62.2	64.6	B S Slab	Sqm	1	2.40	0.00	0.00	0.00		0.00		
64.6	70.7		Sqm	1	6.10	0.90	0.90	0.90		5.49		
70.7	73.8	B S Slab	Sqm	1	3.10	0.00	0.00	0.00		0.00		
73.8	81.2		Sqm	1	7.40	0.90	0.90	0.90		6.66		
81.2	83.6	B S Slab	Sqm	1	2.40	0.00	0.00	0.00		0.00		
83.6	92.1		Sqm	1	8.50	0.90	0.90	0.90		7.65		
92.1	112.7	B S Slab	Sqm	1	20.60	0.00	0.00	0.00		0.00		
112.7	117.8		Sqm	1	5.10	0.90	0.90	0.90		4.59		
117.8	120.4	B S Slab	Sqm	1	2.60	0.00	0.00	0.00		0.00		
120.4	134.9		Sqm	1	14.50	0.90	0.90	0.90		13.05		
134.9	137.1	B S Slab	Sqm	1	2.20	0.00	0.00	0.00		0.00		
137.1	145.2		Sqm	1	8.10	0.90	0.90	0.90		7.29		
145.2	149	B S Slab	Sqm	1	3.80	0.00	0.00	0.00		0.00		
149	154.4		Sqm	1	5.40	0.90	0.90	0.90		4.86		
154.4	157.5	B S Slab	Sqm	1	3.10	0.00	0.00	0.00		0.00		
	9.1	**LHS**										
		B S Slab	Sqm	1	9.10	0.00	0.00	0.00		0.00		

ಸಂಪೂರ್ಣ ಕಾಮಗಾರಿ ಪರಿಶೀಲಿಸಲಾಗಿದೆ.
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಲಯ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

22/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
0.1	14.7		Sqm	1	5.60	0.75	0.75	0.75		4.20		
14.7	18.5	B S Slab	Sqm	1	3.80	0.00	0.00	0.00		0.00		
18.5	25.3		Sqm	1	6.80	0.75	0.75	0.75		5.10		
25.3	28.4	B S Slab	Sqm	1	3.10	0.00	0.00	0.00		0.00		
28.4	34.2		Sqm	1	5.80	0.75	0.75	0.75		4.35		
34.2	39	B S Slab	Sqm	1	4.80	0.00	0.00	0.00		0.00		
39	44.6		Sqm	1	5.60	0.75	0.75	0.75		4.20		
44.6	47.3	B S Slab	Sqm	1	2.70	0.00	0.00	0.00		0.00		
47.3	70.9		Sqm	1	23.60	0.75	0.75	0.75		17.70		
70.9	74.5	B S Slab	Sqm	1	3.60	0.00	0.00	0.00		0.00		
74.5	76.8		Sqm	1	2.30	0.75	0.75	0.75		1.73		
76.8	80.4	B S Slab	Sqm	1	3.60	0.00	0.00	0.00		0.00		
80.4	87.2		Sqm	1	6.80	0.75	0.75	0.75		5.10		
87.2	89.8	B S Slab	Sqm	1	2.60	0.00	0.00	0.00		0.00		
89.8	96.7		Sqm	1	6.90	0.75	0.75	0.75		5.18		
96.7	101.2	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
101.2	114.2		Sqm	1	13.00	0.75	0.75	0.75		9.75		
114.2	127.9	B S Slab	Sqm	1	13.70	0.00	0.00	0.00		0.00		
127.9	132.4	No Work	Sqm	1	0.00	0.00	0.00	0.00		0.00		
132.4	157.4		Sqm	1	25.00	0.75	0.75	0.75		18.75		
		Bramhalingeshwara Condiments										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	60		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60	75		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75	90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90	105		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105	120		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120	134		Sqm	1	14.00	0.75	0.75	0.75		10.50		
134	138.1		Sqm	1	4.10	0.75	0.75	0.75		3.08		
		RHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	60		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60	75		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75	90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90	105		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105	120		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120	134		Sqm	1	14.00	0.75	0.75	0.75		10.50		
134	138.1		Sqm	1	4.10	0.75	0.75	0.75		3.08		
		#920 Sri Lakshmi Venkateshwara Nilaya										
		LHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	60		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60	75		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75	90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90	105		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105	120		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120	135		Sqm	1	15.00	0.75	0.75	0.75		11.25		
135	150		Sqm	1	15.00	0.75	0.75	0.75		11.25		

Assistant Engineer

22/03/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
150	165		Sqm	1	15.00	0.75	0.75	0.75		11.25		
165	169.4		Sqm	1	4.40	0.75	0.75	0.75		3.30		
		RHS										
0	15		Sqm	1	15.00	0.75	0.75	0.75		11.25		
15	30		Sqm	1	15.00	0.75	0.75	0.75		11.25		
30	45		Sqm	1	15.00	0.75	0.75	0.75		11.25		
45	60		Sqm	1	15.00	0.75	0.75	0.75		11.25		
60	75		Sqm	1	15.00	0.75	0.75	0.75		11.25		
75	90		Sqm	1	15.00	0.75	0.75	0.75		11.25		
90	105		Sqm	1	15.00	0.75	0.75	0.75		11.25		
105	120		Sqm	1	15.00	0.75	0.75	0.75		11.25		
120	135		Sqm	1	15.00	0.75	0.75	0.75		11.25		
135	150		Sqm	1	15.00	0.75	0.75	0.75		11.25		
150	165		Sqm	1	15.00	0.75	0.75	0.75		11.25		
165	169.4		Sqm	1	4.40	0.75	0.75	0.75		3.30		
		8th B main road (from 4th B cross to end road)										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	67.1		Sqm	1	7.10	0.90	0.90	0.90		6.39		
		RHS										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	67.1		Sqm	1	7.10	0.90	0.90	0.90		6.39		
		7th A Main Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	76.5		Sqm	1	16.50	0.90	0.90	0.90		14.85		
		Missing Slab	Sqm	15	0.90	0.60	0.60	0.60		8.10		
									Total Executed Quantity	1795.68		
									Modified Schedule B Quantity	1795.68		
									Now to be Paid Quantity	1795.68	2349.00	4218052.32
Item no.07		Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete as per specifications and as per the directions of the Engineer in charge (Data Rate)										
Measurements taken on												
		Culver Slab										
		11thA main Road	Sqm	1	6.60	1.20	1.20	1.20		7.92		
									Total Executed Quantity	7.92		
									Modified Schedule B Quantity	7.92		
									Now to be Paid Quantity	7.92	29.00	229.68
Item no.08		Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as per specifications and as per the directions of the Engineer in charge										

CAFC

ಅಚ್ಚುಕಟ್ಟು ಬಂಡೆ ಪ್ರದೇಶವಾಗಿರುವುದರಿಂದ ಮಣ್ಣಿನ ಅಗೆತವು ಅವಶ್ಯವಾಗಿ ಪ್ರಸ್ತಾವಿತ ಪ್ರಮಾಣಕ್ಕಿಂತ ಹೆಚ್ಚಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಪರಿಷ್ಕೃತ ಅಂದಾಜಿನಲ್ಲಿ ಅಗೆತದ ಪ್ರಮಾಣವನ್ನು ಹೆಚ್ಚಿಸಲಾಗಿದೆ. ಪ್ರ.ಎಂ.ಎ. ಪರಿಶೀಲಿಸಿದೆ. 106

Ramaseesh 3/21

PRASADI CONSULTANTS BANGALORE PMC

Ramaseesh
Assistant Engineer

5/04/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
Measurements taken on												
		Mathru Layout										
		3rd Cross Road										
		RHS										
0	15		m	1	15.00					15.00		
15	18.6		m	1	3.60					3.60		
18.6	35	No Kerb	m	0	16.40					0.00		
35	51.7		m	1	16.70					16.70		
51.7	87.5	No Kerb	m	0	35.80					0.00		
87.5	91.2		m	1	3.70					3.70		
91.2	114.9	No Kerb	m	0	23.70					0.00		
114.9	118.7		m	1	3.80					3.80		
118.7	121.8	No Kerb	m	0	3.10					0.00		
121.8	125.25		m	1	3.45					3.45		
125.25	126.35	No Kerb	m	0	1.10					0.00		
126.35	131.35		m	1	5.00					5.00		
131.35	138.25	No Kerb	m	0	6.90					0.00		
138.25	153.25		m	1	15.00					15.00		
153.25	165.55		m	1	12.30					12.30		
165.55	168.05	No Kerb	m	0	2.50					0.00		
168.05	181.15		m	1	13.10					13.10		
181.15	182.85	No Kerb	m	0	1.70					0.00		
182.85	189.15		m	1	6.30					6.30		
189.15	193.65	Road Break	m	0	4.50					0.00		
193.65	207.65		m	1	14.00					14.00		
207.65	212.05	No Kerb	m	0	4.40					0.00		
212.05	229.15	No Kerb	m	0	17.10					0.00		
229.15	245.35		m	1	16.20					16.20		
		LHS										
0	19.4	No Kerb	m	0	19.40					0.00		
19.4	29.3		m	1	9.90					9.90		
29.3	33.4		m	1	4.10					4.10		
33.4	35.5		m	1	2.10					2.10		
35.5	39.3	No Kerb	m	0	3.80					0.00		
39.3	46.4		m	1	7.10					7.10		
46.4	48.2	No Kerb	m	0	1.80					0.00		
48.2	64.2		m	1	16.00					16.00		
64.2	77.65	No Kerb	m	0	13.45					0.00		
77.65	89.45		m	1	11.80					11.80		
89.45	94.25	No Kerb	m	0	4.80					0.00		
94.25	100.1		m	1	5.85					5.85		
100.1	102.75	No Kerb	m	0	2.65					0.00		
102.75	121.35		m	1	18.60					18.60		
121.35	126.35		m	1	5.00					5.00		
126.35	127.75	No Kerb	m	0	1.40					0.00		
127.75	157.75		m	1	30.00					30.00		
157.75	168.55		m	1	10.80					10.80		
168.55	173.7	No Kerb	m	0	5.15					0.00		
173.7	179.1		m	1	5.40					5.40		
179.1	191.2	No Kerb	m	0	12.10					0.00		
191.2	206.3		m	1	15.10					15.10		
206.3	236.3	No Kerb	m	0	30.00					0.00		
236.3	249.4	No Kerb	m	0	13.10					0.00		
		A Sector										
		7th main Road										
		RHS										

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ. ಬೆಂಗಳೂರು-106

RAJAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

5/04/2021

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
Item no.09		Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and as per the directions of the Engineer in charge										
Measurements taken on												
		Mathru Layout										
		3rd Cross Road										
		RHS										
0	15		Sqm	1	15.00				0.30	4.50		
15	18.6		Sqm	1	3.60				0.30	1.08		
18.6	35	No Kerb	Sqm	0	16.40				0.30	0.00		
35	51.7		Sqm	1	16.70				0.30	5.01		
51.7	87.5	No Kerb	Sqm	0	35.80				0.30	0.00		
87.5	91.2		Sqm	1	3.70				0.30	1.11		
91.2	114.9	No Kerb	Sqm	0	23.70				0.30	0.00		
114.9	118.7		Sqm	1	3.80				0.30	1.14		
118.7	121.8	No Kerb	Sqm	0	3.10				0.30	0.00		
121.8	125.25		Sqm	1	3.45				0.30	1.04		
125.25	126.35	No Kerb	Sqm	0	1.10				0.30	0.00		
126.35	131.35		Sqm	1	5.00				0.30	1.50		
131.35	138.25	No Kerb	Sqm	0	6.90				0.30	0.00		
138.25	153.25		Sqm	1	15.00				0.30	4.50		
153.25	165.55		Sqm	1	12.30				0.30	3.69		
165.55	168.05	No Kerb	Sqm	0	2.50				0.30	0.00		
168.05	181.15		Sqm	1	13.10				0.30	3.93		
181.15	182.85	No Kerb	Sqm	0	1.70				0.30	0.00		
182.85	189.15		Sqm	1	6.30				0.30	1.89		
189.15	193.65	Road Break	Sqm	0	4.50				0.30	0.00		
193.65	207.65		Sqm	1	14.00				0.30	4.20		
207.65	212.05	No Kerb	Sqm	0	4.40				0.30	0.00		
212.05	229.15	No Kerb	Sqm	0	17.10				0.30	0.00		
229.15	245.35		Sqm	1	16.20				0.30	4.86		
		LHS										
0	19.4	No Kerb	Sqm	0	19.40				0.30	0.00		
19.4	29.3		Sqm	1	9.90				0.30	2.97		
29.3	33.4		Sqm	1	4.10				0.30	1.23		
33.4	35.5		Sqm	1	2.10				0.30	0.63		
35.5	39.3	No Kerb	Sqm	0	3.80				0.30	0.00		
39.3	46.4		Sqm	1	7.10				0.30	2.13		
46.4	48.2	No Kerb	Sqm	0	1.80				0.30	0.00		
48.2	64.2		Sqm	1	16.00				0.30	4.80		
64.2	77.65	No Kerb	Sqm	0	13.45				0.30	0.00		
77.65	89.45		Sqm	1	11.80				0.30	3.54		
89.45	94.25	No Kerb	Sqm	0	4.80				0.30	0.00		
94.25	100.1		Sqm	1	5.85				0.30	1.76		
100.1	102.75	No Kerb	Sqm	0	2.65				0.30	0.00		
102.75	121.35		Sqm	1	18.60				0.30	5.58		
121.35	126.35		Sqm	1	5.00				0.30	1.50		
126.35	127.75	No Kerb	Sqm	0	1.40				0.30	0.00		
127.75	157.75		Sqm	1	30.00				0.30	9.00		
157.75	168.55		Sqm	1	10.80				0.30	3.24		
168.55	173.7	No Kerb	Sqm	0	5.15				0.30	0.00		
173.7	179.1		Sqm	1	5.40				0.30	1.62		
179.1	191.2	No Kerb	Sqm	0	12.10				0.30	0.00		
191.2	206.3		Sqm	1	15.10				0.30	4.53		
206.3	236.3	No Kerb	Sqm	0	30.00				0.30	0.00		
236.3	249.4	No Kerb	Sqm	0	13.10				0.30	0.00		
		A Sector										

Checked

Assistant Engineer

Assistant exicutive Engineer

12/4/2021

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
		7th main Road										
		RHS										
0	15		Sqm	1	15.00							
15	30		Sqm	1	15.00				0.30	4.50		
30	45		Sqm	1	15.00				0.30	4.50		
45	52.3		Sqm	1	7.30				0.30	4.56		
52.3	55	No Kerb							0.30	2.19		
55	62.7	Road Break										
62.7	71.4		Sqm	1	8.70				0.30	2.61		
		14th A Cross Road										
		LHS										
0	15		Sqm	1	15.00				0.30	4.50		
15	30		Sqm	1	15.00				0.30	4.50		
30	37		Sqm	1	7.00				0.30	2.10		
		RHS										
0	10		Sqm	1	10.00				0.30	3.00		
		8th A Main Road										
		LHS										
0	15		Sqm	1	15.00				0.30	4.50		
15	30		Sqm	1	15.00				0.30	4.50		
30	45		Sqm	1	15.00				0.30	4.50		
45	60		Sqm	1	15.00				0.30	4.50		
60	77.3		Sqm	1	17.30				0.30	5.19		
77.3	92.3	No Kerb	Sqm	1	0.00				0.30	0.00		
92.3	107.3	No Kerb	Sqm	1	0.00				0.30	0.00		
107.3	108.5	No Kerb	Sqm	1	0.00				0.30	0.00		
108.5	122.5		Sqm	1	14.00				0.30	4.20		
122.5	127.1	No Work	Sqm	1	0.00				0.30	0.00		
127.1	146.4		Sqm	1	19.30				0.30	5.79		
146.4	149.5	No Kerb	Sqm	1	0.00				0.30	0.00		
149.5	150.7	No Kerb	Sqm	1	0.00				0.30	0.00		
150.7	161		Sqm	1	10.30				0.30	3.09		
161	172		Sqm	1	11.00				0.30	3.30		
172	175.3	No Work	Sqm	1	0.00				0.30	0.00		
175.3	190.3		Sqm	1	15.00				0.30	4.50		
190.3	208.6		Sqm	1	18.30				0.30	5.49		
		8th A Main Road										
		RHS										
0	21.2		Sqm	1	21.20				0.30	6.36		
21.2	24.8	No Kerb	Sqm	1	0.00				0.30	0.00		
24.8	31	No Work Road Break	Sqm	1	0.00				0.30	0.00		
31	39.2		Sqm	1	8.20				0.30	2.46		
39.2	45.9	No Kerb	Sqm	1	0.00				0.30	0.00		
45.9	69.9	No Kerb	Sqm	1	0.00				0.30	0.00		
69.9	79.2		Sqm	1	9.30				0.30	2.79		
79.2	92.8		Sqm	1	13.60				0.30	4.08		
92.8	97		Sqm	1	4.20				0.30	1.26		
97	115.6		Sqm	1	18.60				0.30	5.58		
115.6	128.9	No Kerb	Sqm	1	0.00				0.30	0.00		
128.9	137.2		Sqm	1	8.30				0.30	2.49		
137.2	152.6		Sqm	1	15.40				0.30	4.62		
152.6	158		Sqm	1	5.40				0.30	1.62		
158	161.7		Sqm	1	3.70				0.30	1.11		
161.7	170	No Kerb	Sqm	1	0.00				0.30	0.00		
170	177		Sqm	1	7.00				0.30	2.10		
177	192.2	No Work Road Break	Sqm	1	0.00				0.30	0.00		

PKR

PRASAD CONSULTANTS BANGALORE PMC

Ramareyavar

Assistant Engineer

12/4/2024

Assistant exicutive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಮಲಕಂಡ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
0.2	208.1		Sqm	1	25.90				0.30	7.77		
		11th A Cross Road										
		LHS										
	5.9		Sqm	1	5.90							
5.9	8.9	No Kerb	Sqm	1	0.00				0.30	1.77		
8.9	17.3		Sqm	1	8.40				0.30	0.00		
17.3	22.5	No Kerb	Sqm	1	0.00				0.30	2.52		
22.5	37.9		Sqm	1	15.40				0.30	0.00		
									0.30	4.62		
		11th A Main Road										
		RHS										
0	6.8		Sqm	1	6.80				0.30	2.04		
6.8	10.3	No Work	Sqm	1	0.00				0.30	0.00		
10.3	12.2	No Kerb	Sqm	1	0.00				0.30	0.00		
12.2	14.4	No Work	Sqm	1	0.00				0.30	0.00		
14.4	29.4		Sqm	1	15.00				0.30	4.50		
29.4	44.4		Sqm	1	15.00				0.30	4.50		
44.4	55.9		Sqm	1	11.50				0.30	3.45		
55.9	74.3		Sqm	1	18.40				0.30	5.52		
74.3	83.3	No Work	Sqm	1	0.00				0.30	0.00		
83.3	97	No Work	Sqm	1	0.00				0.30	0.00		
97	107		Sqm	1	10.00				0.30	3.00		
107	122		Sqm	1	15.00				0.30	4.50		
122	137		Sqm	1	15.00				0.30	4.50		
137	159.1		Sqm	1	22.10				0.30	6.63		
159.1	163.95	No Work	Sqm	1	0.00				0.30	0.00		
163.95	186.95		Sqm	1	23.00				0.30	6.90		
		LHS										
0	29		Sqm	1	29.00				0.30	8.70		
29	35.6	New Culvert(6.6*1.20)	Sqm	1	0.00				0.30	0.00		
35.6	48.6		Sqm	1	13.00				0.30	3.90		
		12th A Cross Road										
		LHS										
0	15		Sqm	1	15.00				0.30	4.50		
15	30		Sqm	1	15.00				0.30	4.50		
30	38		Sqm	1	8.00				0.30	2.40		
		7th A Main Road										
0	15		Sqm	1	15.00				0.30	4.50		
15	30		Sqm	1	15.00				0.30	4.50		
30	45		Sqm	1	15.00				0.30	4.50		
45	60		Sqm	1	15.00				0.30	4.50		
60	76.5		Sqm	1	16.50				0.30	4.95		
									Total Executed Quantity		306.57	
									Modified Schedule B Quantity		306.57	
									Now to be Paid Quantity		306.57	89.00	27284.73

C4FC
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

R.M.V

S. GOPRASAD CONSULTANTS BANGALORE PMC

Ramaraj.r

Assistant Engineer

12/04/2021

Assistant exicutive Engineer

Chainage From	Chainage To	Description of work	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate	Amount
0	30		Cum	1	15.00	4.00	4.10	4.05	0.15	9.14		
15	45		Cum	1	15.00	4.10	4.10	4.10	0.15	9.23		
30	60		Cum	1	15.00	4.10	4.00	4.05	0.15	9.11		
45	67.1		Cum	1	7.10	4.00	4.10	4.05	0.15	4.31		
		SS Hegde House road										
		(SS Hegde house road to 7th B cross)										
0	15		Cum	1	15.00	4.00	4.00	4.00	0.15	9.00		
15	30		Cum	1	15.00	4.00	3.90	3.95	0.15	8.89		
30	45		Cum	1	15.00	3.90	3.90	3.90	0.15	8.78		
45	60		Cum	1	15.00	3.90	4.00	3.95	0.15	8.89		
60	67.8		Cum	1	7.80	4.00	4.20	4.10	0.15	4.80		
									Total Executed Quantity	272.63		
									Modified Schedule B Quantity	272.63		
									Now To be Paid Quantity	272.63	5676.00	1547438.66
Item no.11		Providing and laying reinforced cement concrete pipe NP2 for culverts including pointing ends, and fixing collars with cement mortar 1:2 including cost of materials, labour, HOM complete as per specifications, curing complete as per specifications and as per the directions of the Engineer in charge										
		Item Is Not Operated										
Item no.12		Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m complete as per specifications and as per the directions of the Engineer in charge										
		a) 40mm Jelly Item Is Not Operated										
Item no.13		b) 20mm Jelly Item Is Not Operated										
Item no.14		c) Coarse sand Item Is Not Operated										
Item no.15		d) Fine Sand Item Is Not Operated										
E1		Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications and as per the directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								255.36		
									Tender Quantity	255.36		
									Now To be Paid Quantity	255.36	1061.23	270992.93
E2		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								275.90		
									Tender Quantity	275.90		
									Now To be Paid Quantity	275.90	124.56	34364.44
E3		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer in charge										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no.								1817.52		
									Tender Quantity	1817.52		
									Now To be Paid Quantity	1817.52	6.55	11905.07

Ramaraj 19/4/21

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

Chainage		Description of work	Unit	No	Length	Breadth			Depth	Quantity	Rate	Amount
From	To				(m)	B1	B2	Avg B	(m)			
	E4	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer in charge										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no.								40.35		
										Tender Quantity	40.35		
										Now To be Paid Quantity	40.35	2054.57	82895.66
												Total of PWD SR 2018-19 Items	18429630.20
												Total of non SR Items	4218282.00
												Sub Total	22647912.20
												For 12% Applicable GST	2211555.62
												Total Amount	24859467.83

Ramaraju.....
6/5/2021

C&RC
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಡಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106 6/5/2021

PRASAD CONSULTANTS BANGALORE

Ramaraju.....

Assistant Engineer

Assistant exicutive Engineer